

G+2 Residential building			Classic Schedule Layout					15-May-24 11:21		
Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	Qtr 4, 2010		Q
								Nov	Dec	Jan
G+2 (038) G+2 Residential buil		85	85	0%	27-Mar-24 A	23-Jul-24	0			
G+2 (038).POS Preperation of		13	11	0%	27-Mar-24	13-Apr-24	33			
A1000	Marking boundaries	2	0	0%	27-Mar-24	29-Mar-24				
A1010	Surveying	2	2	0%	29-Mar-24*	01-Apr-24	58			
A1020	Site office	2	2	0%	02-Apr-24*	03-Apr-24	56			
A1030	water arrangements	2	2	0%	04-Apr-24*	05-Apr-24	54			
A1040	Electric arrangement	2	2	0%	06-Apr-24*	07-Apr-24	52			
A1050	steel yard and godown	3	3	0%	08-Apr-24*	10-Apr-24	49			
A1060	Main gate and pencing	3	3	0%	11-Apr-24*	13-Apr-24	46			
G+2 (038).SUB Sub structure		30	30	0%	27-Mar-24	07-May-24	16			
A1070	building lineout	3	3	0%	14-Apr-24*	16-Apr-24	43			
A1080	excavation	7	7	0%	17-Apr-24*	23-Apr-24	36			
A1090	Preperation of pcc work	4	4	0%	24-Apr-24*	27-Apr-24	32			
A1100	Soiling	5	5	0%	28-Apr-24*	02-May-24	27			
A1110	Shuttering	2	2	0%	03-May-24*	04-May-24	24			
A1130	Pouring for pcc	2	2	0%	06-May-24*	07-May-24	22			
A1140	Deshuttering	1	1	0%	27-Mar-24	27-Mar-24	61			
G+2 (038).POF Foundation		18	18	0%	28-May-24	20-Jun-24	0			
A1150	Layout marking	3	3	0%	28-May-24*	30-May-24	18			
A1160	Laying of reinforcement	10	10	0%	31-May-24*	11-Jun-24	8			
A1170	Shuttering for foundation	3	3	0%	12-Jun-24*	14-Jun-24	5			
A1180	Pouring of concrete	2	2	0%	15-Jun-24*	17-Jun-24	3			
A1190	Deshuttering	3	3	0%	18-Jun-24*	20-Jun-24	0			
G+2 (038).PW Plinth work		18	18	0%	21-Jun-24	16-Jul-24	42			
A1200	Setting up level for plinth	2	2	0%	21-Jun-24*	22-Jun-24	60			
A1210	Plinthbeam bottom shetturi	3	3	0%	24-Jun-24*	26-Jun-24	59			
A1220	Laying of reinforcement	4	4	0%	27-Jun-24*	01-Jul-24	58			
A1230	Side shetering for beams	2	2	0%	02-Jul-24*	03-Jul-24	60			
A1240	Pouring of concrete	2	2	0%	04-Jul-24*	05-Jul-24	60			
A1250	Deshetering	2	2	0%	06-Jul-24*	07-Jul-24	60			
A1260	Backfilling upto plinth beam	2	2	0%	08-Jul-24*	09-Jul-24	60			
A1270	Compaction of soil	3	3	0%	10-Jul-24*	12-Jul-24	59			

Actual Level of Effort

Actual Work

Remaining Work

Critical Remainin...

Page 1 of 12

TASK filter: All Activities

© Oracle Corporation

[illegible]

G+2 Residential building			Classic Schedule Layout					15-May-24 11:21		
Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	Qtr 4, 2010		Q
								Nov	Dec	Jan
<div><div></div></div> A1280	Laying of pcc	2	2	0%	13-Jul-24*	14-Jul-24	60			
<div><div></div></div> A1290	Laying of DPC	2	2	0%	15-Jul-24*	16-Jul-24	60			
<div><div></div></div> G+2 (038).SUP superstructure		85	85	0%	27-Mar-24	23-Jul-24	38			
<div><div></div></div> A1300	Staircase shetering	2	2	0%	17-Jul-24*	18-Jul-24	60			
<div><div></div></div> A1310	Staircase bar bending	2	2	0%	25-Jun-24*	26-Jun-24	60			
<div><div></div></div> A1320	Staircase waste slab concre	2	2	0%	27-Jun-24*	28-Jun-24	60			
<div><div></div></div> A1330	Colum rising upto roof level	7	7	0%	29-Jun-24*	06-Jul-24	54			
<div><div></div></div> A1340	Roof shetering	9	9	0%	07-Jul-24*	15-Jul-24	53			
<div><div></div></div> A1350	Roof bar bending	8	8	0%	16-Jul-24*	23-Jul-24	54			
<div><div></div></div> A1360	Roof concrete	3	3	0%	27-Mar-24	29-Mar-24	59			
<div><div></div></div> A1370	Deshetering	6	6	0%	27-Mar-24	03-Apr-24	56			
<div><div></div></div> A1380	Cieling plastering	8	8	0%	27-Mar-24	05-Apr-24	54			
<div><div></div></div> A1390	Brickwork upto lintel level	10	10	0%	27-Mar-24	07-Apr-24	52			
<div><div></div></div> A1400	Rubble soiling	2	2	0%	27-Mar-24	28-Mar-24	60			
<div><div></div></div> A1410	Laying of PCC	3	3	0%	27-Mar-24	29-Mar-24	59			
<div><div></div></div> A1420	Laying of DPC	2	2	0%	27-Mar-24	28-Mar-24	60			
<div><div></div></div> G+2 (038).FF First floor		8	8	0%	27-Mar-24	06-Apr-24	38			
<div><div></div></div> A1430	Colum rising upto roof level	8	8	0%	27-Mar-24	05-Apr-24	54			
<div><div></div></div> A1440	Staircase shetering	2	2	0%	27-Mar-24	28-Mar-24	60			
<div><div></div></div> A1450	Staircase bar bending	2	2	0%	27-Mar-24	28-Mar-24	60			
<div><div></div></div> A1460	Staircase waist slab concret	2	2	0%	27-Mar-24	28-Mar-24	60			
<div><div></div></div> A1470	Roof shetering	9	9	0%	27-Mar-24	06-Apr-24	53			
<div><div></div></div> A1480	Roof Bar bending	8	8	0%	27-Mar-24	05-Apr-24	54			
<div><div></div></div> A1490	Roof concrete	3	3	0%	27-Mar-24	29-Mar-24	59			
<div><div></div></div> A1500	Deshetering	6	6	0%	27-Mar-24	03-Apr-24	56			
<div><div></div></div> A1510	Cieling and plastering	8	8	0%	27-Mar-24	05-Apr-24	54			
<div><div></div></div> A1520	Brickwork upto lintel level	8	8	0%	27-Mar-24	05-Apr-24	54			
<div><div></div></div> A1530	Lintel sunshade shetering v	6	6	0%	27-Mar-24	03-Apr-24	56			
<div><div></div></div> A1540	Lintel and sunshade bar be	6	6	0%	27-Mar-24	03-Apr-24	56			
<div><div></div></div> A1550	Lintel and sunshade concre	4	4	0%	27-Mar-24	01-Apr-24	58			
<div><div></div></div> A1560	Brickwork upto roof level	8	8	0%	27-Mar-24	05-Apr-24	54			
<div><div></div></div> A1570	Fixing of doors and window	3	3	0%	27-Mar-24	29-Mar-24	59			
<div><div></div></div> G+2 (038).SF Second floor		8	8	0%	27-Mar-24	07-Apr-24	38			

Actual Level of Effort Remaining Work Actual Work Critical Remainin...

Page 4 of 12

TASK filter: All Activities

© Oracle Corporation

[illegible]

G+2 Residential building			Classic Schedule Layout					15-May-24 11:21		
Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	Qtr 4, 2010		Q
								Nov	Dec	Jan
A1580	Columne rising upto roof leve	5	5	0%	27-Mar-24	02-Apr-24	57			
A1590	Staircase shetering	5	5	0%	27-Mar-24	02-Apr-24	57			
A1600	Staircase bar bending	5	5	0%	27-Mar-24	02-Apr-24	57			
A1610	Staircase waist slab concret	5	5	0%	27-Mar-24	02-Apr-24	57			
A1620	Roof shetering	8	8	0%	27-Mar-24	05-Apr-24	54			
A1630	Roof Bar bending	8	8	0%	27-Mar-24	05-Apr-24	54			
A1640	Roof concrete	3	3	0%	27-Mar-24	29-Mar-24	59			
A1650	Deshetering	6	6	0%	27-Mar-24	03-Apr-24	56			
A1660	Cieling and plastering	8	8	0%	27-Mar-24	05-Apr-24	54			
A1670	Brickwork upto lintel level	10	10	0%	27-Mar-24	07-Apr-24	52			
A1680	Lintel sunshade shetering v	6	6	0%	27-Mar-24	03-Apr-24	56			
A1690	Lintel and sunshade bar be	6	6	0%	27-Mar-24	03-Apr-24	56			
A1700	Lintel and sunshade concre	4	4	0%	27-Mar-24	01-Apr-24	58			
A1720	Brickwork upto roof level	7	7	0%	27-Mar-24	04-Apr-24	55			
A1730	Fixing of doors and window	3	3	0%	27-Mar-24	29-Mar-24	59			
G+2 (038).TEC Terrace		3	3	0%	27-Mar-24	29-Mar-24	43			
A1750	Laying of stub columne reinf	3	3	0%	27-Mar-24	29-Mar-24	59			
A1760	Stub columne shetering	2	2	0%	27-Mar-24	28-Mar-24	60			
A1770	Pouring of concrete	2	2	0%	27-Mar-24	28-Mar-24	60			
A1780	Deshetering	2	2	0%	27-Mar-24	28-Mar-24	60			
A1790	Fixing of terrace door frame	1	1	0%	27-Mar-24	27-Mar-24	61			
G+2 (038).EF Exterior finishin		20	20	0%	27-Mar-24	23-Apr-24	26			
G+2 (038).EF.W & SW Water and sani		12	12	0%	27-Mar-24	11-Apr-24	34			
A1830	Water profing	8	8	0%	27-Mar-24	05-Apr-24	54			
A1840	Pipe works	14	14	0%	27-Mar-24	11-Apr-24	48			
A1850	Terrace looping	6	6	0%	27-Mar-24	03-Apr-24	56			
A1860	Sanitary Ware fixtures	10	10	0%	27-Mar-24	07-Apr-24	52			
G+2 (038).EF.PLST Plastering		20	20	0%	27-Mar-24	23-Apr-24	26			
A1810	Erection of subholding	4	4	0%	27-Mar-24	01-Apr-24	58			
A1820	Wall plastering	26	26	0%	27-Mar-24	23-Apr-24	36			
G+2 (038).EF.EW Electrical work		7	7	0%	27-Mar-24	04-Apr-24	39			
A1870	Wiring	7	7	0%	27-Mar-24	04-Apr-24	55			
A1880	Installation of panels	5	5	0%	27-Mar-24	02-Apr-24	57			

Actual Level of Effort

Actual Work

Remaining Work

Critical Remainin...

Page 7 of 12

TASK filter: All Activities

© Oracle Corporation

[illegible]

G+2 Residential building			Classic Schedule Layout					15-May-24 11:21			
Activity ID		Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	Qtr 4, 2010		Q
									Nov	Dec	Jan
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>	<div></div> A1890	Earting	4	4	0%	27-Mar-24	01-Apr-24	58			
	<div></div> A1900	Switches and fixtures	4	4	0%	27-Mar-24	01-Apr-24	58			
	<div></div> G+2 (038).EF.D&WF Doors and windows		5	5	0%	27-Mar-24	02-Apr-24	41			
	<div></div> A1920	Shuter fixing	5	5	0%	27-Mar-24	02-Apr-24	57			
	<div></div> A1930	Fixing of staircase railing	4	4	0%	27-Mar-24	01-Apr-24	58			
	<div></div> G+2 (038).EF.FLR FIN Floor finishing		13	13	0%	27-Mar-24	12-Apr-24	33			
	<div></div> A1940	Leveling of floors	5	5	0%	27-Mar-24	02-Apr-24	57			
	<div></div> A1950	Laying of tiles	14	14	0%	27-Mar-24	11-Apr-24	48			
	<div></div> A1960	Polishing	15	15	0%	27-Mar-24	12-Apr-24	47			
	<div></div> A1970	Laying of mortar bed	14	14	0%	27-Mar-24	11-Apr-24	48			
	<div></div> G+2 (038).EF.PAINT Painting		13	13	0%	27-Mar-24	12-Apr-24	33			
	<div></div> A1980	Applying putty on joints	8	8	0%	27-Mar-24	05-Apr-24	54			
	<div></div> A1990	Applying primer	12	12	0%	27-Mar-24	09-Apr-24	50			
	<div></div> A2000	Applying first coat of paint	15	15	0%	27-Mar-24	12-Apr-24	47			
	<div></div> A2010	Applying second coat of pa	15	15	0%	27-Mar-24	12-Apr-24	47			
	<div></div> G+2 (038).HO Handing over		2	2	0%	27-Mar-24	28-Mar-24	44			
<div></div> A2020	Site clearance	2	2	0%	27-Mar-24	28-Mar-24	60				
<div></div> A2030	Handing over to client	1	1	0%	27-Mar-24	27-Mar-24	61				

Actual Level of Effort

Actual Work

Remaining Work

Critical Remainin...

Page 10 of 12

TASK filter: All Activities

© Oracle Corporation

[illegible]

G+2 Residential building			Classic Schedule Layout			15-May-24 11:21			
	Qtr 4, 2011			Qtr 1, 2012			Qtr 2, 2012		
	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun